

An Introduction to

Volumetric Modular

Housing Technology

(as used with Multi-Family Projects)

Caleb Roope

The Pacific Companies

NH&RA 2025 Summer Institute

The Modular Building Process


1. Modules Built in Factory



3. Craned and Connected



5. Completed Building



2. Shipped by Truck to the Project Site



4. Siding & Roofing Outside, MEP & Finish Inside

Typical Module Factory-Shipped Condition



- ✓ Paint
- ✓ Cabinets
- ✓ Countertops
- ✓ Flooring
- ✓ Appliances
- ✓ Doors
- ✓ Windows
- ✓ Fixtures
- ✓ Finish Hardware
- ✓ Insulation

Typical Module Factory-Shipped Condition



Typical Module Factory-Shipped Condition



Aspen Village – Mammoth Lakes, CA



Domain Apts. – San Jose, CA



Virginia Studios – San Jose, CA






Autovol

VOLUMETRIC MODULAR





Primary Value of Modular

(when applied correctly)

- **Reduce construction costs**
Good target is 20% better than conventional
- **Compress construction schedule**
Schedule reduction of 25% should be achievable
- **Build in difficult climates**
- **Lessen prevailing wage costs**
- **Improve product quality**
- **Address labor shortages**

Modular vs. Traditional Construction

Case Study Comparison Highlights

Data	Conventional	Modular
Location	Daly City, CA	Oakland, CA
# of Units	206	324
Design Type	5 over 2	5 over 1
Unit Types	Studio	1- & 2-bdrm
Sq. Ft.	122,742	218,000
Cons. Costs	\$43,355,000	\$58,961,000
Cost / Sq. Ft.	\$353	\$270
Cost Savings		23% (\$18MM)

The Value of Modular - Secondary

(when applied correctly)

- Enhanced worker safety
- Reduce neighborhood impacts
- Reduce city inspection burden
- Improved sound attenuation
- Increased structural stability
- Easier quality control process
- Lower construction-related VMT's

Evaluating Your Project for Modular

Environments that Support Modular

High-cost urban centers (esp. coastal)

Limited building season length

Areas with high prevailing wages

Markets with labor shortages

Temporary storage locations available

City/county with modular experience

Factory location within 800 miles

Evaluating Your Project for Modular **Sites** that Support Modular

Adequate street frontage

Module stripping and prep area

Pre-pick staging location

Crane reach and pick locations

Power line interference

Timing of power line undergrounding

Reasonably close temporary storage site





Evaluating Your Project for Modular Project Designs that Support Modular

Use factory-friendly modular dimensions

12' to 14' x 60' to 74'

Plan for increased floor heights – 11'

Plan for increased building width

Double-loaded corridor buildings

Larger projects (>100 units)

Standardized floor plans

Studio units / supportive housing

Modern building style w/ flat roof



Designing Buildings for Modular

Grid alignment is important for efficiency




Full length module includes corridor
(red box is a single module that includes 2 studio units)

Designing Buildings for Modular



Designing Buildings for Modular



Designing Buildings for Modular



Thank You!

Caleb Roope
The Pacific Companies
calebr@tpchousing.com